Name of Work: Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 2 in JP Park Ward no 17.

A) Detailed Mesaurements

Item	Discription of item	No	Length	Breadth	Depth	Qty	Unit
2	Providing and fixing to wall, ceiling and floor High Density Polyethylene Pipes 6.00 kgf/sq.cm working pressure 90mm outside diameter, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings, complete as per specifications and as directed by the Engineer in charge.						
	1st Cross	1	30.00			30.00	
		1	1.00			1.00	
	1st A Cross	1	30.00			30.00	
		1	30.00			30.00	
	2nd cross	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	20.00			20.00	
	3rd Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	15.00			15.00	
	4th Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	10.00			10.00	
	5th Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	12.00			12.00	
	6th Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	2.80			2.80	
	B lakshmaiah main Road	1	30.00			30.00	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

Scanned by CamScanner

Item	Discription of item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00				
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	14.00			14.00	
	Concrete Road					0.00	
	7th Main	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	18.50			18.50	
	7th Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	25.00			25.00	
	1st B Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	24.00			24.00	
	5th Main	1	30.00			30.00	

Scanned by CamScanner

Item	Discription of item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	20.00			20.00	
	4th A Main	1	30.00			30.00	
		1	30.00			30.00	
		1	10.00			10.00	
	4th Main	1	30.00			30.00	
		1	10.00			10.00	
	Cross Road	1	30.00			30.00	
		1	10.00			10.00	
		1	10.00			10.00	
	Cross Road	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
	Cross Road	1	30.00			30.00	
		1	28.00			28.00	
					Total Qty	2030.30	Rmt
					Limit to Tender Qty	1950.00	Rmt

Item - (2)

EE (RRND)

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Name of Work: Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 2 in JP Park Ward no 17.

A) Detailed Mesaurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
3	Providing and fixing to wall, ceiling and floor High Density Polyethylene Pipes 10.00 kgf/sq.cm working pressure 25mm outside diameter, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings, complete as per specifications and as directed by the Engineer in charge.						
	1st Cross	10	7.50			75.00	
	1st A Cross	14	7.30			102.20	
	2nd cross	24	7.30			175.20	
	3rd Cross	54	7.45			402.30	
	4th Cross	14	6.80			95.20	
	5th Cross	14	6.60			92.40	
	6th Cross	14	6.60			92.40	
	B lakshmaiah main Road	72	7.20			518.40	
	7th Main	50	7.30			365.00	
	7th Cross	46	7.30			335.80	
	1st B Cross	18	6.90			124.20	
	5th Main	32	7.10			227.20	
	4th A Main	16	6.80			108.80	
	4th Main	10	6.00			60.00	
	Cross Road	10	6.00			60.00	
	Cross Road	40	6.80			272.00	
	Cross Road	14	5.90			82.60	
					Total Qty	3188.70	Rmtr

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Name of Work: Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 2 in JP Park Ward no 17.

A) Detailed Mesaurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
5	Providing and fixing 25mm dia nipple, complete as per specifications and as directed by the Engineer in charge.						
		426				426.00	
					Total Qty	**426.00**	**No's**
6	Providing and fixing reducer elbow 25mm to 20mm complete as per specifications and as directed by the Engineer in charge.						
		2	426.00			852.00	
					Total Qty	**852.00**	**No's**
7	Providing and fixing 20mm dia nipple, complete as per specifications and as directed by the Engineer in charge.						
		1	426.00			426.00	
					Total Qty	**426.00**	**No's**
8	Providing and fixing HDPE 90 x 32mm saddle with brass nuts and bolts including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings,						
		2	426.00			852.00	
					Total Qty	**852.00**	**No's**
9	Providing and fixing 20mm dia union, complete as per specifications and as directed by the Engineer in charge.						
		1	426.00			426.00	
					Total Qty	**426.00**	**No's**
10	Providing and fixing 20mm dia hose coller, complete as per specifications and as directed by the Engineer in charge.						
		2	426.00			852.00	
					Total Qty	**852.00**	**No's**
11	Providing and fixing 20mm elbow, complete as per specifications and as directed by the Engineer in charge.						
		2	426.00			852.00	
					Total Qty	**852.00**	**No's**
12	Providing and fixing 20mm to 15mm reducer elbow, complete as per specifications and as directed by the Engineer in charge.						
		2	426.00			852.00	
					Total Qty	**852.00**	**No's**
13	Providing and fixing 20mm NP bib cock complete as per specifications and as directed by the Engineer in charge.						
		1	426.00			426.00	
					Total Qty	**426.00**	**No's**

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner